

## DEVOLVED PARKS & TENNIS COURTS UPDATE

D&LC Meeting Date .....Thursday 1<sup>st</sup> July 2021

FACILITY	CURRENT STATUS/ACTIVITY
BOROUGH PLAY PARK	i. Disabled bench secured in place and evidence of use.
CAMBRIDGE FIELD	i. Replacement cradle swing ordered and being installed by the Ops Team. ii. Quotation for partial removal of wall to install a gate and ramp, plus the gate, to enable a second access (disabled) circulated to the June 2021 Committee meeting. Members are keen to include this in the multi-generational planned works before proceeding. Clerk is liaising with Cormac to enable the pavement curbs at this site to be dropped.
CHESTNUT CLOSE PLAY PARK	i. Disabled bench secured in place and evidence of use.
THANCKES PARK PLAY PARK	i. Some ASB and damage to the willow tunnel, FOTP repaired but unfortunately the spare willow that they were saving for a second project was too badly damaged to be saved. ii. Disabled bench secured in place and evidence of use. iii. Bespoke park sign being installed by the Ops Team.
TENNIS COURTS	i. Closed to members of the public on Saturday 5 <sup>th</sup> June. ii. Liaison between Ops Mgr & contractor – additional quotations for fencing, gate plus additional works received and forwarded to Chairman and Vice Chairman 24 <sup>th</sup> June. iii. Site meeting arranged for 30 <sup>th</sup> June – Chairman, Vice Chairman and Ops Mgr. iv. Millbrook PC road sweeper taken away by contractor to ascertain viability/cost of repair – not cost effective to repair, sweeper hire now being researched. v. Zoom meeting arranged, by Clerk, with Sports and Play Consulting – 5 <sup>th</sup> July – Chairman, Vice Chairman and Clerk attending. vi. Lawn Tennis Association (LTA) contact made with the Town Council – Clerk arranging a site meeting wk commencing 12 <sup>th</sup> July. vii. Ops Team are continuing with site tidying.
OTHER ACTIVITIES	i. <b>Mowing.</b> Regular mowing is now taking place since weather has improved, cutting approx. every 10 days. ii. <b>Skate Park bespoke sign</b> being installed by the Ops Team.