

Community Network Scheme Programme - CORMAC		Last update: 28/7/2022											
Community Network Area	Parish	Scheme Ref No	Scheme Title	Year (1-4)	Scheme Brief Issued to CORMAC	Current Status (0 not started 9 scheme complete)	RAG Status (Red Amber Green)	Risk	Comment	Proposed Consultation Date	Estimated Delivery Start Date	Estimated Scheme Value (£) from CNP Scheme Brief	Committed/ Completed (£)
Cornwall Gateway	St Germans	CG03	Fore Street St Germans Road narrowing (virtual footway CG18)	1	25/02/2019	9. Scheme Complete				Jan-20	Jan-21	25,000	28,049
Cornwall Gateway	St Germans	CG04	A374 Polbathic vehicle activated sign	1	25/02/2019	9. Scheme Complete				N/A	Nov-19	9,000	8,036
Cornwall Gateway	Torpoint	CG05	Fore Street/ North Road/ Anthony Road jctn - box marking or Keep Clear	1	25/02/2019	Scheme Abandoned			Scheme withdrawn - detailed design revealed that requested road markings are not permitted in proximity of pelican crossing.	N/A	N/A	1,000	0
Cornwall Gateway	Torpoint	CG06	Fore Street taxi ranks change of use to allow parking for general public incl disabled bays	1	25/02/2019	9. Scheme Complete				Jun-19	Jan-20	1,750	as per CG03
Cornwall Gateway	Torpoint	CG07	North Road TRO	1	25/02/2019	9. Scheme Complete				Jun-19	Jan-20	1,750	as per CG03
Cornwall Gateway	Torpoint	CG08	Roeselare Avenue TRO	1	25/02/2019	9. Scheme Complete				Jun-19	Jan-20	1,750	as per CG03
Cornwall Gateway	Landrake with St Erney	CG11	St Erney signing	1	25/02/2019	9. Scheme Complete				N/A	Apr-19	2,000	885
Cornwall Gateway	Landulph	CG12	Landulph Cross Cargreen Village Extend 20mph TRO	1	25/02/2019	9. Scheme Complete				Jun-19	Jan-20	5,000	as per CG03
Cornwall Gateway	Landulph	CG13	A388 North Sillaton Junction - road markings	1	25/02/2019	9. Scheme Complete				N/A	Aug-19	2,500	1,614
Cornwall Gateway	Saltash	CG14	Pillmere TRO	1	25/02/2019	9. Scheme Complete				Jun-19	Jan-20	5,000	as per CG03
Cornwall Gateway	Saltash	CG17	Long Park Road barrier and bollards	1	25/02/2019	9. Scheme Complete			* Difference in estimated cost and design cost due to extent of works downgraded to barrier amendment only.	N/A	May-19	4,000	784
Cornwall Gateway	Saltash	CG19	Essa Road TRO	1	25/02/2019	9. Scheme Complete				Jun-19	Jan-20	1,750	as per CG03
Cornwall Gateway	Saltash	CG21	Kingsmill Road TRO	1	25/02/2019	9. Scheme Complete				Jun-19	Jan-20	1,750	as per CG03
Cornwall Gateway	Rame Peninsula	CG10	Rame Peninsula Cluster TRO	1	27/02/2019	9. Scheme Complete			George Trubody CC scheme not CNP scheme. Parish & CC Highway funded scheme	Jun-19	Jan-20	0	0
Cornwall Gateway	Botus Fleming	CG01	Vollards Lane Hatt - introduce 20mph speed limit and traffic calming	2/3	25/02/2019	9. Scheme Complete				Jul-20	Jan-22	25,000	20,166
Cornwall Gateway	Botus Fleming	CG02	Handrail public footpath Vollards Lane to Stuarts Way Hatt	2/3	25/02/2019	9. Scheme Complete				N/A	May-19	750	717
Cornwall Gateway	St Germans	CG18	Fore Street St Germans virtual footway (road narrowing CG03)	2/3	25/02/2019	9. Scheme Complete			Completed with CG03.	Jan-20	Jan-22	5,000	as per CG03
Cornwall Gateway	Saltash	CG20	Old Ferry Road Tamar Street 20mph TRO extension and traffic calming	2/3	25/02/2019	9. Scheme Complete				Jul-20	Jan-22	25,000	18,300
Cornwall Gateway	Saltash	CG22	Broad Walk traffic calming TRO	2/3	25/02/2019	9. Scheme Complete			CNP contribution to a wider Transport Strategy scheme due in 2022-23.	N/A	N/A	25,000	25,000
Cornwall Gateway	Landrake with St Erney	CG23	School Road, Landrake School flashing wig wag lights	4	11/02/2021	9. Scheme Complete				N/A	Sep-21	14,000	11,613
Cornwall Gateway	Saltash	CG24	Longmeadow Road/Glebe Avenue, Saltash waiting restrictions	4	11/02/2021	6. Programming				Feb-22	Aug-22	4,000	4,000
Cornwall Gateway	Botus Fleming	CG26	A388 Hatt Roundabout gateway signing	4	11/02/2021	9. Scheme Complete				N/A	Sep-21	5,000	2,677
Cornwall Gateway	Torpoint	CG27	Antony Road, Torpoint speed limit extension and gateway signing	4	11/02/2021	6. Programming				Feb-22	Aug-22	10,000	10,000
Cornwall Gateway	Saltash	CG28	Barkers Hill & Burraton Coombe, Saltash 20mph speed limit	4	11/02/2021	6. Programming				Feb-22	Aug-22	15,000	15,000
Cornwall Gateway	Saltash	CG30	Ashton Way New Road, Saltash waiting restrictions	4	11/02/2021	6. Programming				Feb-22	Aug-22	3,000	3,000
Cornwall Gateway	Sheviock	CG31	A374 Sheviock Village Gateway VAS	4	11/02/2021	9. Scheme Complete				N/A	Aug-21	10,000	9,379
Cornwall Gateway	St Germans	CG32	St Germans village 20mph speed limit feasibility study	4	11/02/2021	5. detailed Design				N/A	Aug-22	5,000	5,000
Cornwall Gateway	Antony	CG36	Military Road, Whitsand Bay waiting restrictions	4	11/02/2021	6. Programming				Feb-22	Aug-22	5000	5,000
Cornwall Gateway	Various	CG40	Cornwall Gateway MVAS	4	11/02/2021	9. Scheme Complete				N/A	Jun-21	22,000	18,152